7066201/2023/TW-BUDTSP-sow01

GOVERNEMNT OF ANDHRA PRADESH
ABSTRACT

Tribal Welfare Department - R&R Grant - Work "Construction of R&R colony with civic amenities at Pothavaram-2(V) in Devipatnam (M) of East Godavari District, Estimated cost Rs.734.69 lakhs" - sanction of post facto approval for 6th E.O.A.T up to 29.01.2023 without LD's - Orders - Issued.

SOCIAL WELFARE (TW-BUD) DEPARTMENT

G.O.RT.No.73 **Dated:28.02.2023.**

Read the following:

1) G.O.Rt.No.230, Social welfare (TW-Bud) Dept., Dated 28.07.2022.
2) From Engineer-in-Chief, Tribal Welfare, Lr.Rc.No. 673/DEEIII/ AEE7/R&R, RCVM/Pothavaram-2/TW, Dated 13.01.2023.

******

O R D E R :

In the reference 2nd read above, the Engineer-in-Chief, Tribal Welfare has stated that the work "Construction of R&R colony with civic amenities at Pothavaram-2(V) in Devipatnam (M) of East Godavari District, Estimated cost Rs.734.69 lakhs" was entrusted to Contractor M/s SR Edifice Pvt Ltd with an completion period of 12 months and the work is to be completed on or before 08.07.2019. Whereas, the work could not be completed within the agreement period and the 1st E.O.A.T was sanctioned up to Dated 17.02.2020, 2nd E.O.A.T was sanctioned up to Dated 05.07.2020 and 3rd E.O.A.T up to Dated 30.06.2021, 4th E.O.A.T was sanctioned up to Dated 31.03.2022 and 5th E.O.A.T was sanctioned up to Dated 30.09.2022 without LD.

2. He has requested to sanction post facto approval for 6th E.O.A.T up to Dated 29.01.2023 (1300 days from agreement completion date, beyond powers of Engineer-in-Chief, Tribal Welfare) without LD including 5th E.O.A.T period on responsibility of Superintending Engineer, Tribal Welfare as the delay is due to delay in revised approval of DPR with finalization of amenities and conclusion of agreement on 16.07.2022 (106 days) and due to heavy rainfall (32days).

3. Government after careful examination of the matter, hereby sanction post facto approval of 6th Extension of Agreement Time (E.O.A.T) for the Work "Construction of R&R colony with civic amenities at Pothavaram-2(V) in Devipatnam (M) of East Godavari District, Estimated cost Rs.734.691akhs" up to Dated 29.01.2023 without LD's on responsibility of Superintending Engineer, Tribal Welfare, Visakhapatnam.

4. The Engineer-in-Chief, Tribal Welfare, Vijayawada shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

KANTILAL DANDE
SECRETARY TO GOVERNEMNT

To
The Engineer-in-Chief, Tribal Welfare, Vijayawada.
The Director of Tribal Welfare, A.P., Vijayawada.
The District Collector, East Godavari.
The Pay and Accounts Officer, Mangalagiri.

Copy to:
The OSD to Hon'ble Deputy Chief Minister (TW).
The P.S to Secretary to Government (TW).
SF/SCs(C.No.1482375/2021).

//FORWARDED :: BY ORDER//

SECTION OFFICER